Datacenter Readiness Tasks

NO	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	Datacenter Completion	1 mon	Wed 1/25/12	Tue 2/21/12		Gary
2	Meet with Damas	2 hrs	Fri 2/3/12	Fri 2/3/12	1	Damas,John,Alex
3	Migration Plan Approval	1 wk	Mon 2/6/12	Fri 2/10/12	2	Peter
4	Migration of MHD Network to Datacenter	3 mons	Mon 2/13/12	Fri 5/4/12	3	Damas,John,Alex
5	Advertise positions	3 wks	Wed 1/25/12	Tue 2/14/12	1SS	Gary
6	Hiring Staff	2 wks	Wed 2/15/12	Tue 2/28/12	5	Gary
7	Training	3 mons	Wed 2/29/12	Tue 5/22/12	6	John,Alex
8	Partnership with NATCOM	3 mons	Wed 1/25/12	Tue 4/17/12	1SS	MHD,NATCOM
9	Partnership with Smartmatic	2 wks	Wed 1/25/12	Tue 2/7/12	1SS	Peter
10	Burn in of Datacenter	1 mon	Wed 2/22/12	Tue 3/20/12	1	John,Alex