Weekly Report

Jan 16 – Jan 20, 2012

Jan 16

Went over outstanding issues from last week and game plan for upcoming week.

Worked on business plan for data center.

Jan 17

Tuesday Morning meeting with MHD was cancelled due to their board Meeting being held at the same time.

Meeting with Randy, a Technical Consultant for the Haitian Government. He was basically sharing with us the things we need to have in place to be able to present to the government properly. We need to have our Service Level Agreement (SLA) created and ready for review by the government. Our data center needs to be operational and tested because they will send someone to audit our data center prior to any contractual agreement to do business. Most important, before seeking the government as a client we need to make sure we have everything in place because it would be a one shot approach. If we fail their audit of our data center we would find it hard to get another opportunity to seek the government as a client.

Jan 18

Met with the data suppression team at El Rancho to go pick up their supplies and materials to install the fire suppression system in the data center. Once we got to the data center and they inventoried what we had received from shipment, they found some items missing, one being the pull box to physically activate the system.

Meeting with David Apaid owner of ACN. This was a very interesting meeting; we discovered a few things that we were not aware of;

The internet pipe we purchase is for internet use for MHD only, it does not provide any connectivity capabilities for potential clients to connect to the data center and we cannot resale the pipe to any clients because we do not have a license.

We discussed the possibility of his company providing services to assist in creating our intranet.

Jan 19

Meeting with BNC to discuss them coming on board as a client. During the meeting we were told that they have their own data center and would no longer be in need of our services. They have had this center in place for some time and would be migrating their current services over to the new center during February and complete the migration sometime in April. They had purchased 31 new severs for the data center and 5 to 6 new servers for their main branch/office. They did offer us the opportunity to host their surveillance camera service consisting of about 31 -40 cameras analog and to stare some back up servers in our location.

Jan 20

Meeting with Clean Rite a company we are looking to provide cleaning services for the data center. Kenneth and Maurice did a walkthrough of the data center, guard shacks, and the additional building to get measurements in order to provide us with an estimate for their cleaning services.

Meeting with a representative from Unibank to discuss the possibilities for utilizing some the services our data center will be providing. This may be a dead end because it seem to be more of a fact gathering mission than any interest in seeking our data center services, she came with no real agenda as to what Unibank was seeking or needing and they also have a relatively new datacenter which makes this suspect.